

GOJ \$2 BILLION EMERGENCY ISLANDWIDE MAIN ROAD PATCHING PROGRAMME - Hanover
8 Day Projection
Period: January 13 - 26, 2025

Location	Approved Quantity	Description of Works	Duration	Start	Finish	Remarks
Shettlewood - Mackfield	3000m ²	Prep Works	8 day	10/1/2025	18/1/2025	In progress
		Asphaltic Concete Overlay	6days	16/1/2025	21/1/2025	
Lucea P.W.D - Green Island	1100m ²	Mark and Measure areas	2 days	14/1/2025	16/1/2025	
		Prep Works	8 days	10/1/2025	18/1/2025	In progress
Green Island - Negril	1000m ²	Mark and Measure areas	2 day	14/01/2025	16/1/2025	
		Prep Works	4 days	16/1/2025	20/1/2025	
Shettlewood - Chester Castle	1000m ²	Mark and Measure areas	1 day	16/1/2025	17/1/2025	
		Prep Works	2 days	17/1/2025	19/1/2025	
Shettlewood - Mackfield, Lucea P.W.D - Green Island, Green Island - Negril		Asphaltic Concete Overlay	10 days	16/1/2025	26/01/2025	