

REACH 8 days' Works Schedule - Manchester

Date	Road Section	Description of Works	Remarks
15-Jan-25	Mandeville to Rudds Corner	Road Marking & Preparatory works	
16-Jan-25	Mandeville to Rudds Corner	Road Marking & Preparatory works	
17-Jan-25	Rudds Corner to Cross Keys	Road Marking	
18-Jan-25	Newport to Pusey Hill, Rudds Corner to Cross Keys	Preparatory Work	
	Mandeville to Rudds Corner	Patching	
	Newleigh Road	Preparatory Work	
	Caines Shop to Highgate Hall	Preparatory Work	
19-Jan-25	Mandeville to Rudds Corner	Patching	
	Rudds Corner to Cross Keys	Preparatory Work	
	Newport to Pusey Hill	Preparatory Work	
20-Jan-25	Rudds Corner to Cross Keys	Patching	
	Newport to Pusey Hill	Patching	
	Newport to Pusey Hill	Preparatory Work	
21-Jan-25	Rudds Corner to Cross Keys	Patching	
	Caines Shop to Highgate Hall	Patching	
22-Jan-25	Newport to Pusey Hill	Patching	
	Caines Shop to Highgate Hall	Patching	

GOJ \$2 BILLION EMERGENCY ISLANDWIDE MAIN ROAD PATCHING PROGRAMME - Westmoreland
8 Day Projection
Period: January 13 - 26, 2025

Location	Approved Quantity	Description of Works	Duration	Start	Finish	Remarks
Barletts River - Negril	1250m ²	Prep Works	6 day	10/1/2025	16/1/2025	In progress
		Asphaltic Concete Overlay	4days	15/1/2025	19/1/2025	In progress
Grange Hill - Glasgow	1218m ²	Mark and Measure areas	1 day	10/1/2025	10/1/2025	
		Prep Works	6 days	12/1/2025	18/1/2025	In progress
Barletts River - Negril, Grange Hill - Glasgow		Asphaltic Concete Overlay	8 days	15/1/2025	22/1/2025	

8 Days Emergency Patching Schedule

South Region, St. Elizabeth

<u>Item</u>	<u>Location/ Control Section</u>	<u>Quantity (m2)</u>	<u>Prep Work Date</u>	<u>Asphaltic Concrete Patching Date</u>	<u>Team 1</u>
A	Black River - Pedro Cross	1000	9/1/2025 - 10/1/2025	16/1/2025 - 17/1/2025	Team 1
B	Pedro Cross - Junction - Lititz	1500	10/1/2025 - 13/1/2025	19/1/2025 - 21/1/2025	Team 1
C	Union - Oxford	500	16/1/2025 - 17/1/2025	22/1/2025 - 23/1/2025	Team 1
<u>Item</u>	<u>Location/ Control Section</u>	<u>Quantity (m2)</u>	<u>Prep Work Date</u>	<u>Asphaltic Concrete Patching Date</u>	<u>Team 2</u>
A	Luana - Black River - Scotts Cove	750	20/1/2025 - 21/1/2025	22/1/2025 - 23/1/2025	Team 2
B	Luana - Sandy Ground	500	21/1/2025 - 22/1/2025	24/1/2025 - 25/1/2025	Team 2
C	Luana - Tombstone	1500	23/1/2025 - 25/1/2025	25/1/2025 - 27/1/2025	Team 2
<u>Item</u>	<u>Location/ Control Section</u>	<u>Quantity (m2)</u>	<u>Prep Work Date</u>	<u>Asphaltic Concrete Patching Date</u>	<u>Team 3</u>
A	Emmaus - Nain	1000	20/1/2025 - 21/1/2025	22/1/2025 - 24/1/2025	Team 3
B	Santa Cruz - Malvern	500	21/1/2025 - 22/1/2025	24/1/2025 - 25/1/2025	Team 3
C	Santa Cruz Bypass	500	23/1/2025 - 24/1/2025	25/1/2025 - 26/1/2025	Team 3
<u>Item</u>	<u>Location/ Control Section</u>	<u>Quantity (m2)</u>	<u>Prep Work Date</u>	<u>Asphaltic Concrete Patching Date</u>	<u>Team 4</u>
A	Tombstone - Gutters	720	20/1/2025 - 21/1/2025	22/1/2025 - 23/1/2025	Team 4
B	Wilton - Union	500	21/1/2025 - 22/1/2025	24/1/2025 - 25/1/2025	Team 4
C	Lacovia - Newton - Vauxhall	600	23/1/2025 - 24/1/2025	25/1/2025 - 26/1/2025	Team 4

GOJ \$2 BILLION EMERGENCY ISLANDWIDE MAIN ROAD PATCHING PROGRAMME - ST.JAMES
8 Day Projection
Period: January 13 - 21, 2024

Location	Approved Quantity	Description of Works	Duration	Start	Finish	Remarks
Barnett - Adelphi	4000m ²	Mark and Measure areas	1 day	13/01/2025	13/01/2025	
		Prep Works	6 days	14/01/2025	20/01/2025	inprogress
Adelphi - Kent	2000m ²	Mark and Measure areas	1 day	21/01/2025	22/01/2025	
		Prep Works	4 days	27/01/2025	31/01/2025	
Adelphi - Hampden	2000m ²	Mark and Measure areas	1 day	14/01/2025	14/01/2025	
		Prep Works	4 days	15/01/2025	18/01/2025	inprogress
Montpelier - Cambridge	750m ²	Mark and Measure areas	1 day	20/01/2025	20/01/2025	
		Prep Works	2 days	22/01/2025	24/01/2025	
Cambridge - Retrieve	750m ²	Mark and Measure areas	1 day	20/01/2025	20/01/2025	
		Prep Works	2 days	23/01/2025	24/01/2025	
Fairfield - Point	7433m ²	Mark and Measure areas	2 day	16/01/2025	17/01/2025	in progress
		Prep Works	10 days	17/01/2025	26/01/2025	
Barnett - Adelphi (Chelsea) , Fairfield - Point (Springmount), Adelphi - Hampden		Asphaltic Concete Overlay	8 days	17/01/2025	26/01/2025	

GOJ \$2 BILLION EMERGENCY ISLANDWIDE MAIN ROAD PATCHING PROGRAMME - Hanover
8 Day Projection
Period: January 13 - 26, 2025

Location	Approved Quantity	Description of Works	Duration	Start	Finish	Remarks
Shettlewood - Mackfield	3000m ²	Prep Works	8 day	10/1/2025	18/1/2025	In progress
		Asphaltic Concete Overlay	6days	16/1/2025	21/1/2025	
Luca P.W.D - Green Island	1100m ²	Mark and Measure areas	2 days	14/1/2025	16/1/2025	
		Prep Works	8 days	10/1/2025	18/1/2025	In progress
Green Island - Negril	1000m ²	Mark and Measure areas	2 day	14/01/2025	16/1/2025	
		Prep Works	4 days	16/1/2025	20/1/2025	
Shettlewood - Chester Castle	1000m ²	Mark and Measure areas	1 day	16/1/2025	17/1/2025	
		Prep Works	2 days	17/1/2025	19/1/2025	
Shettlewood - Mackfield, Luca P.W.D - Green Island, Green Island - Negril		Asphaltic Concete Overlay	10 days	16/1/2025	26/01/2025	

EMERGENCY WORKS: REACH Islandwide Emergency Main Roads Repair Program F/Y 2024/2025-Trelawny
8 Day Projection
Period: January 15 -22, 2025

Task ID	Task Name	Approved Quantity	Duration	Start	Finish	Remarks
1.0	Measured Survey and marking of the areas- North & South Trelawny		8dys	13-Jan-25	20-Jan-25	In progress
2.0	Preparatory Works: Wakefield - Hampden	1000m2	2 days	14-Jan-25	15-Jan-25	In progress
3.0	Preparatory Works: Wakefield - Friendship	1067m2	2 days	16-Jan-25	17-Jan-25	
4.0	Prep. Works: Deeside - Dromilly	800m2	1dy	17-Jan-25	17-Jan-25	
5.0	Preparatory Works: Salt Marsh - Kent, Falmouth - Springvale (Bounty Hall)	3000m2	6dys	18-Jan-25	23-Jan-25	
6.0	Prep works & Asphaltic concrete patching: Rock - Stewart Town (Clarks Town - Jackson Town)	2000m2	4dys	16-Jan-25	19-Jan-25	
7.0	Asphaltic Concrete Patching: Wakefield - Hampden, Wakefield - Friendship, Deeside - Dromilly	5867m2	7dys	16-Jan-25	22-Jan-25	
8.0	Debushing & Drain Cleaning: Salt Marsh - Kent (Davis Pen Road - Kent)	1800m/ 50m3	7dys	16-Jan-25	22-Jan-25	

Two (2) Billion Emergency Patching Programme - Eight (8) days look ahead

Roads	Duration	Start Date	End Date
Old Hope Rd(Cross Rd -Mitildas Corner)		Jan 15,2025	Jan 15,2025
Hope Road ((HWT - Matildas Corner)		Jan 16,2025	Jan 17,2025
East Kings House Rd		Jan 18,2025	Jan 19,2025
Lindsay & Sukharan/ West Ave		Jan 20,2025	Jan 22,2025
Spanish Town Road (East & West Bound)		Jan 7,2025	Jan 21,2025
WhiteHall Ave		Jan 14,2025	Jan 15,2025
Red Hills Rd		Jan 16,2025	Jan 19,2025
Washington Blvd		Jan 17,2025	Jan 18,2025
Half Way Tree Rd/ Chelsea Ave		Jan 18,2025	Jan 19,2025
Cassia Park & Burlington Ave		Jan 17,2025	Jan 18,2025
Dam Road (to Mona Great House)		Jan 16,2025	Jan 17,2025
Milsborough Ave		Jan 15,2025	Jan 18,2025
Russel Heights		Jan 18,2025	Jan 19,2025