

SPARK

Progress Update



SPARK Road Rehabilitation Project

May 13, 2025.

Part 1

Status of Work Orders



1.0 Project Summary



Package No.	No. of Roads	Construction Commenced (April 15 th)	Construction Commenced (April 22 th)	Construction Commenced (April 28 th)	Construction Commenced (May 5 th)	Construction Commenced (May 12 th)	New Construction
1	46	8	9	12	14	18	4
2	45	14	16	16	16	19	3
3	40	2	3	4	6	9	3
4	37	0	4	6	9	16	7
Total	168	24	32	38	45	62	17

Since last week : **17 roads have started**

Constituency Total:**47/63**

Plan (This week): **17 roads**

Until May 19th:

79 roads will have started

ALL 63 constituencies will in
construction

2.0 Status of Package 1

Package	Parish	Constituency	MP	Road	Proposed Sub Contractor	Work Order	Start Date	Completion Date	Comments
1	Kingston	Kingston East and Port Royal	Phillip Paulwell	Everest Drive	CHEC (YI)	1	29/Dec/24	12/Feb/25	
1	St.Andrew	St.Andrew North Central	Karl Samuda	Orange Grove Road	CHEC (YI)	1	25/Feb/25	11/Apr/25	
1	St.Andrew	St.Andrew North Eastern	Delroy Chuck	Richings Avenue	CHEC (YI)	1	27/Feb/25	13/Apr/25	
1	Kingston	Kingston Western	Desmond McKenzie	New North Street,from Kings Street to Crab Ground	OZBRO	1	04/Mar/25	18/Apr/25	
1	St.Andrew	St.Andrew Eastern	Fayval Williams	Doherty Drive	CHEC (YI)	1	04/Mar/25	18/Apr/25	
1	Kingston	Kingston East and Port Royal	Phillip Paulwell	Bellevue Avenue	OZBRO	1	13/Apr/25	28/May/25	
1	St.Andrew	St.Andrew East Rural	Juliet Holness	Bayview Retreat Drive	CHEC(YUE)	1	22/Apr/25	06/Jun/25	
1	St. Andrew	St. Andrew Western	Anthony Hylton	Mansfield Avenue, Washington Gardens	CHEC (Hou)	2	22/Apr/25	06/Jun/25	
1	St. Andrew	St. Andrew Southern	Mark Golding	Torrington Park	CHEC (Hou)	2	24/Apr/25	08/Jun/25	
1	Kingston	Kingston Western	Desmond McKenzie	Bustamante Highway	OZBRO	1	28/Apr/25	12/Jun/25	
1	St.Andrew	St.Andrew East Rural	Juliet Holness	Passion Gardens(Toby Gully)both left and right return off	ROADLINK Construction	1	28/Apr/25	12/Jun/25	
1	St.Andrew	St.Andrew North Central	Karl Samuda	Upper Aries	Gibraltar Construction	1	28/Apr/25	12/Jun/25	
1	Kingston	Kingston Central	Donovan Williams	Lincoln Terrace	OZBRO	2	28/Apr/25	12/Jun/25	
1	St. Thomas	St. Thomas Eastern	Michelle Charles	Phillips Field Road New Pera	CHEC (ZHANG) 路段改变	3	30/Apr/25	14/Jun/25	
1	St. Andrew	St. Andrew South Western	Angela Brown Burke	Harvey Road	CHEC (Hou)	2	10/May/25	24/Jun/25	
1	St. Thomas	St. Thomas Western	James Robertson	Ridge to White Hall	CHEC (ZHANG)	3	12/May/25	26/Jun/25	
1	St. Andrew	St. Andrew West Rural	Juliet Cuthbert - Flynn	Blue Mountain	OZBRO	2	12/May/25	26/Jun/25	
1	St. Andrew	St. Andrew East Central	Peter Phillips	East Road	CHEC (Hou) ALCAR Construction	2	12/May/25	26/Jun/25	
1	St. Andrew	St. Andrew South Eastern	Julian Robinson	Clieveden	OZBRO	2	13/May/25	27/Jun/25	Awaiting design update.
1	St.Andrew	St.Andrew East Rural	Juliet Holness	Middleton (Settlement)	OZBRO	4	15/May/25	29/Jun/25	Awaiting design update
1	St. Andrew	St. Andrew Western Central	Andrew Holness	Woodpecker Avenue	CHEC (Hou)	3	19/May/25	30/Jun/25	
1	St. Andrew	St. Andrew North Western	Duane Smith	Addington Drive	OZBRO	3	19/May/25	30/Jun/25	

Construction Commenced (18/22)
Percentage of Constituencies(14/17)

Plan this week: **4 Roads**

2.0 Status of Package 2



Package	Parish	Constituency	MP	Road	Proposed Sub Contractor	Work Order	Start Date	Completion Date	Comment
2	St.Catherine	St.Catherine South Eastern	Robert Miller	Mahoe Drive-Bridgeview	CHEC (Hou) ALCAR Construction	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine South Eastern	Robert Miller	Susan Ave.-Edgewater	CHEC (Hou) C-Link Construction Limited	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine East Central	Allando Terrelonge	Ransford Close	CHEC (Hou)	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine East Central	Allando Terrelonge	Jasmine Close	CHEC (Hou)	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine South Central	Andrew Wheatley	Willowdene Drive (delayed by pipeline installation)	CHEC (Hou)	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine South Central	Andrew Wheatley	Arlington Road (Delayed by pipeline installation)	CHEC (Hou)	1	07/Mar/25	21/Apr/25	
2	St.Catherine	St.Catherine South Western	Clifford Warmington	Bullet Tree	CHEC (Hou)	2	02/Apr/25	17/May/25	
2	St.Catherine	St.Catherine Southern	Fitz Jackson	NE 15th Street 6E Greater Portmore	CHEC (Hou)	2	02/Apr/25	17/May/25	
2	St.Catherine	St.Catherine Southern	Fitz Jackson	NE 14th Street 6E Greater Portmore	CHEC (Hou) ALCAR Construction	2	02/Apr/25	17/May/25	
2	St.Catherine	St.Catherine South Western	Clifford Warmington	South Street	CHEC (Hou)	2	03/Apr/25	18/May/25	
2	St.Catherine	St. Catherine North Eastern	Kerensia Morrison	Lodge (Top Mountain)	CHEC (Hou) M.J'S CONSTRUCTION PROJECT SERVICES & TRADING	2	06/Apr/25	21/May/25	
2	St.Catherine	St. Catherine North Eastern	Kerensia Morrison	Mountain Pass	CHEC (Hou) MATCON CONSTRUCTION SYSTEMS LIMITED	2	06/Apr/25	21/May/25	
2	St.Catherine	St.Catherine Eastern	Joyce Daley	New Nursery	CHEC (Hou)	1	07/Apr/25	22/May/25	
2	St.Catherine	St.Catherine Eastern	Joyce Daley	Jones Avenue	CHEC (Hou)	1	07/Apr/25	22/May/25	
2	Clarendon	Clarendon Northern	Dwight Sibblies	Damn Road	CHEC (Hou) S&G Road Surfacing Materials Ltd.	2	15/Apr/25	30/May/25	
2	Clarendon	Clarendon North Central	Robert Morgan	Stewarton	CHEC (Hou)	2	17/Apr/25	01/Jun/25	
2	Clarendon	Clarendon North Central	Robert Morgan	Gold Ring Hill	CHEC (Hou)	2	05/May/25	19/Jun/25	
2	Clarendon	Clarendon Northern	Dwight Sibblies	Mosquito Road	CHEC (Hou)	2	05/May/25	19/Jun/25	
2	Clarendon	Clarendon North Western	Phillip Henriques	Orange Hill Road	CHEC (Hou) S&G Road Surfacing Materials Ltd.	3	12/May/25	26/Jun/25	
2	Clarendon	Clarendon Central	Lester Henry	Inglewood Drive	CHEC (Hou) S&G Road Surfacing Materials Ltd.	3	15/May/25	29/Jun/25	
2	St.Catherine	St.Catherine North Central	Natalie Neita	Benneth Lane to Cedar Valley	CHEC (Hou)	3	15/May/25	29/Jun/25	
2	St.Catherine	St.Catherine Central	Olivia Grange	Prince Avenue(Pipeline Installation Required)	CHEC (Hou)	3	16/May/25	30/Jun/25	completetion date depend on waterline process
2	St.Catherine	St.Catherine North Western	Hugh Graham	Tucker Road(Pipeline Installation Required)	CHEC (Hou)	3	19/May/25	30/Jun/25	completetion date depend on waterline process
2	Clarendon	Clarendon South Western	Lothan Cousins	York Circle	CHEC (Hou) S&G Road Surfacing Materials Ltd.	3	19/May/25	30/Jun/25	
2	St.Catherine	St.Catherine West Central	Christopher Tison	Mount Pleasant Road(Pipeline Installation Required)	CHEC (Hou)	3	19/May/25	30/Jun/25	completetion date depend on waterline process
2	Clarendon	Clarendon South Eastern	Pearnel Charles Jr.	Bottom Halse Hall to Top Halse Hall	CHEC (Hou) S&G Road Surfacing Materials Ltd.	2	19/May/25	30/Jun/25	

Construction Commenced (19%) This Week: 7 Roads
Percentage of

2.0 Status of Package 3

Package	Parish	Constituency	MP	Road	Proposed Sub Contractor	Work Order	Start Date	Completion Date	Comment
3	St.Elizabeth	St.Elizabeth South Western	Floyd Green	School House to Ditingent (Middlequarters)	CHEC (Yi)	1	28/Mar/25	12/May/25	
3	St.Elizabeth	St.Elizabeth North Western	William James Hutchinson	Holland Village(Playfield Rd &Middle Rd)	CHEC (Yi)	1	14/Apr/25	29/May/25	
3	St.Elizabeth	St.Elizabeth South Eastern	Franklin Witter	Gayle Town	CHEC (Yi)	1	22/Apr/25	06/Jun/25	
3	St.Elizabeth	St.Elizabeth North Eastern	Delroy Slowley	Brighton	CHEC (Yi)	1	23/Apr/25	07/Jun/25	Awaiting Design Update
3	Manchester	Manchester North Western	Mikael Phillips	Evergreen	CHEC (Yi)	1	28/Apr/25	12/Jun/25	
3	Manchester	Manchester Central	Rhoda Crawford	Barnstaple	CHEC (Yi)	1	30/Apr/25	14/Jun/25	
3	Manchester	Manchester North Eastern	Audley Shaw	Lyn's Avenue	CHEC (Yi)	2	07/May/25	21/Jun/25	
3	Hanover	Hanover Western	Tamika Davis	Malcolm Heights	RHESHAN	2	12/May/25	26/Jun/25	
3	Manchester	Manchester Southern	Robert Chin	Smithfield Road	CHEC (Yi)	2	12/May/25	26/Jun/25	
3	Westmoreland	Westmoreland Central	George Wright	Welcome to Maxfield	RHESHAN	2	15/May/25	29/Jun/25	
3	Hanover	Hanover Eastern	Dave Brown	Top Hill	CHEC (Yi)	2	15/May/25	29/Jun/25	
3	Westmoreland	Westmoreland Eastern	Luther Buchanan	Gordon Road to Congress (Whitehouse Division)	RHESHAN	3	19/May/25	30/Jun/25	No Sketch Plan Received
3	Westmoreland	Westmoreland Western	Morland Wilson	Blackness	RHESHAN	2	19/May/25	30/Jun/25	

Construction Commenced (9/13)
Percentage of Constituencies(9/13)

Plan this week: **4 Roads**

2.0 Status of Package 4

Package	Parish	Constituency	MP	Road	Proposed Sub Contractor	Work Order	Start Date	Completion Date	Comment
4	St.Mary	St.Mary Central	Morais Guy	Kilancholy	CHEC (Yi)	1	22/Apr/25	06/Jun/25	
4	St. Mary	St. Mary Western	Robert Montaque	Jacks River to Eden Hilll	CHEC (Yi)	2	22/Apr/25	06/Jun/25	
4	St. James	St. James North Western	Horace Chang	Legs Lane (Off Seaview)	OZBRO	3	22/Apr/25	06/Jun/25	
4	St. James	St. James North Western	Horace Chang	Kodac Street	OZBRO	3	24/Apr/25	08/Jun/25	
4	Portland	Portland Western	Daryl Vaz	Caenwood Road	CHEC (Yi) High Rolla Trucking Limited	1	28/Apr/25	12/Jun/25	
4	Portland	Portland Western	Daryl Vaz	Black Hill-Rodney Hall-White Gate	CHEC (Yi) High Rolla Trucking Limited	1	28/Apr/25	12/Jun/25	
4	Trelawny	Trelawny Northern	Tova Hamilton	Church Street to Gravel Hill	CHEC (Yi)/OW	1	05/May/25	19/Jun/25	
4	Trelawny	Trelawny Southern	Marisa Dalrymple - Philibert	Penn Road to Stettin	CHEC (Yi)/OW	1	05/May/25	19/Jun/25	
4	St. James	St. James Western Central	Marlene Malahoo Forte	Riverside Drive, Phase 2, Retirement	OZBRO	3	05/May/25	19/Jun/25	
4	Portland	Portland Eastern	Ann-Marie Vaz	Islington Road	CHEC (Yi) High Rolla Trucking Limited	1	05/May/25	19/Jun/25	
4	St. James	St. James East Central	Edmund Bartlett	Greenwood Avenue	CHEC (Yi)	3	09/May/25	23/Jun/25	
4	St. James	St. James Central	Heroy Clarke	Unity Crescent	CHEC (Yi)	3	09/May/25	23/Jun/25	Awaiting Design Update
4	St. Ann	St. Ann South Western	Zavia Mayne	Clarksonville to Cedar Valley	CHEC (Yi)	3	09/May/25	23/Jun/25	
4	St. Ann	St. Ann North Western	Krystal Lee	Hampton	CHEC (Yi)	3	09/May/25	23/Jun/25	
4	St. Mary	St. Mary South Eastern	Norman Dunn	Belfield Pen Road	CHEC (Yi)	2	10/May/25	27/Jun/25	
4	St. James	St. James Southern	Homer Davis	Brissett Road, Cambridge	CHEC (Yi)	3	10/May/25	29/Jun/25	
4	St. Ann	St. Ann South Eastern	Lisa Hanna	Cottage to Woodfield	CHEC (Yi)	3	19/May/25	30/Jun/25	
4	St. Ann	St. Ann North Eastern	Matthew Samuda	Paradise Street	CHEC (Yi)	3	19/May/25	30/Jun/25	

Construction Commenced (16/18)
Percentage of Constituencies (14/16)

Plan this week: **2 Roads**

Part 2

Matters Affecting Progress



3.0 Matters Affecting Progress

- ◆ Many roads will have to be constructed with only sketch plans and no BQs. Local subcontractors will not work without a BQ, which limits our construction schedule.
- ◆ Delay in receiving sketch plans and BOQ for Work Order 2 & 3 for Package 2.
- ◆ Delay in receiving the required pipeline drawings and pipeline BQ for Package 2.
- ◆ Material list has not been provided for pipelines on Package 2, 3 & 4.
- ◆ Non response to urgent transmittals (RFI) and design changes – Package 2.
- ◆ Non response to quantity submissions and rate clarifications to prepare interim payment application. (Package 2)
- ◆ Delay in start of works due to MP requirements being different from sketch plans.
- ◆ Sketch plans received are not matching field conditions and we have to wait for updated construction drawings.



谢谢!
THANKS !