

**EMERGENCY WORKS: REACH Islandwide Emergency Main Roads Repair Program F/Y 2024/2025-Trelawny**  
**8 Day Projection**  
**Period: January 15 -22, 2025**

Task ID	Task Name	Approved Quantity	Duration	Start	Finish	Remarks
1.0	Measured Survey and marking of the areas- North & South Trelawny		8dys	13-Jan-25	20-Jan-25	In progress
2.0	Preparatory Works: Wakefield - Hampden	1000m2	2 days	14-Jan-25	15-Jan-25	In progress
3.0	Preparatory Works: Wakefield - Friendship	1067m2	2 days	16-Jan-25	17-Jan-25	
4.0	Prep. Works: Deeside - Dromilly	800m2	1dy	17-Jan-25	17-Jan-25	
5.0	Preparatory Works: Salt Marsh - Kent, Falmouth - Springvale (Bounty Hall)	3000m2	6dys	18-Jan-25	23-Jan-25	
6.0	Prep works & Asphaltic concrete patching: Rock - Stewart Town (Clarks Town - Jackson Town)	2000m2	4dys	16-Jan-25	19-Jan-25	
7.0	Asphaltic Concrete Patching: Wakefield - Hampden, Wakefield - Friendship, Deeside - Dromilly	5867m2	7dys	16-Jan-25	22-Jan-25	
8.0	Debushing & Drain Cleaning: Salt Marsh - Kent (Davis Pen Road - Kent)	1800m/ 50m3	7dys	16-Jan-25	22-Jan-25	